



# StreetCare Works Programme December 2015

Note: Some schemes are weather dependant and as a consequence may be put back until weather improves



Parish /Area	Project / Activity	Location	Proposed dates		Comments
			Start (month)	Duration	
<b>Major highway works</b>					
Almondsbury	Road widening / Traffic signal upgrade - completion of works A38 southbound	M5 Junction 16 / A38 roundabout	24/08/2015	completion in Jan 2016	Additional traffic lanes to be provided - completion delayed due to utility works, completion now programmed for Jan 2016
Emerson's Green	Road widening and signalisation of roundabout	A4174 Ring Road / Rosary Roundabout (Sainsburys)	04/01/2016	4 months	New traffic signals to improve traffic flow and provide light control pedestrian x-ing facilities
Filton	Road widening	A38 Gloucester Road approach to Ring Road (A4174) roundabout	01/07/2015	4 months	Additional traffic lanes to be provided - works to be completed in December 2015
<b>Major Bridge and Highway Structures Works</b>					
Staple Hill	Bridge widening	Teewell Hill, Staple Hill	01/10/2014	Completion of works Jan 2016	Pedestrian footbridge to be removed and new footways installed on road bridge. Railway path to be closed when works dictate. Temporary traffic control on Teewell Hill will be removed at the end of Oct 2015
Winterbourne	Retaining wall repairs	Swan lane, Winterbourne	05/10/2015	3 months	Road closure of Swan Lane required to undertake works
Staple Hill	Column strengthening to flyover	A38/Gypsy Patch Lane , Patchway	04/01/2016	2 months	Some disruption to traffic on the A38 with lane closures
<b>Traffic calming and road safety works</b>					
Filton	New speed tables and traffic calming measures	Coniston Road, Filton	04/01/2016	2 months	
Frampton Cotterell	Mobility crossings and footway works (dropped kerbs)	Church Road, Frampton Cotterell	04/01/2016	6 weeks	
Chipping Sodbury	Footway works	High Street, Chipping Sodbury	04/01/2016	3 months	
Yate	Pedestrian crossing measures	Abbotswood, Yate	15/02/2016	2 weeks	
Downend & Bromley Heath	New footway and pedestrian crossing facilities	Beckspool Road, Frenchay	29/02/2016	5 weeks	
Marshfield	Minor road widening scheme	High Street, Marshfield	29/02/2016	4 weeks	
Thornbury	New zebra crossing	Gloucester Road, Thornbury	04/01/2016	4 weeks	
<b>Drainage maintenance works</b>					
Alveston	Soakaway construction	Crosshands, Alveston	Dec	1 Week	
Badminton	Drainage repair	York cottages, Badminton Village	Dec	1 Week	
Frenchay	Drainage gratings upgrade	Frenchay Road, Frenchay	Dec	2 Days	
Almondsbury	Upsize carrier pipe	Over Lane, Hydrock	Dec	1 week	
Yate	Gully	Rodford Way, pedestrian crossing, Yate	Dec	1 week	
Hanham	Culvert upgrade	Lower Conham Vale, Conham			
<b>Footway / Cycle works</b>					
Westerleigh	New Cyclepath (Yate Spur)	Works from Westerleigh village to Yate	05/10/2015	6 months	Continuation of works to construct a cycle path from Mangotsfield to Yate. All works are 'off highway'
Stoke Gifford	Footway widening	Church Road, Stoke Gifford	Feb 2016	4 weeks	